

Winterization Inspection

Please review TSI 06-08-04 before conducting this inspection

Customer Name:		VIN No:			
Unit No:	Date:	Repair Order No:			
Mileage (Km):	Hours:	Hub meter:			
<input type="checkbox"/> Medium	<input type="checkbox"/> Heavy	<input type="checkbox"/> Air Brakes	<input type="checkbox"/> Hydraulic Brakes	<input type="checkbox"/> Tandem	<input type="checkbox"/> Single

Additional Customer / Vehicle Information:

	√ = Satisfactory	R = Repairs Needed	Inspected
--	------------------	--------------------	-----------

PM Service

1. Perform PM inspection if selected.

Under Hood Inspection

- 2. Inspect fuel / water separator (If equipped) and drain water from fuel tanks.
- 3. Check thermostat operation
- 4. Inspect ether start system (If equipped)
- 5. Check block heater operation* (if equipped) (*International Electrical System Tester can be used for this test)
- 6. Check fuel heater operation* (if equipped) (*International Electrical System Tester can be used for this test)
- 7. Check Anti-freeze for freeze point and additive concentration. (Record Initial information)
Freeze Protection Level _____ Additive concentration _____ Traditional Extended Life
- 8. Check condition of all belts and hoses.
- 9. Pressure test cooling system and check all hose clamps to prevent cold leaks.

Heater System Inspection

- 10. Make sure heater shut off valves are open (if equipped)
- 11. Check heater and defroster performance and door operation.
- 12. Replace cab air filter (if equipped)
- 13. Inspect and blow out debris from heater core fins.
- 14. Inspect window and door seals.

Air Dryer System Inspection

- 15. Drain all water from all air tanks and inspect valves for function and leakage.
- 16. Check air dryer operation and heater* per manufacturer. (*International Electrical System Tester can be used for this test)

Electrical System Inspection

- 17. Tighten connections at battery and clean batteries and connections if needed.
- 18. Connect International Electrical System Tester (EXP-HD) and conduct full "System Test" (battery pack, starter, alternator).
Perform "Cable Drop Test" on starter and alternator cables.
- 19. Test grid heater or glow plugs (if applicable) using International Electrical System Tester (EXP-HD) amp clamp.
- 20. Print test results for customer.

Chassis Inspection

- 21. Check exhaust system for leaks.
- 22. Check tire condition and pressure.
- 23. Inspect wiper blades, fill washer bottle, and windshield washer operation.

Comments

Technician: _____ Date: _____